Overview. In common areas and the possibility to describe quality requirements

Construction site Areas –	Responsible Contractor	Quality measures	Settin	Maint	Disma	Control procedure	Period
Setup, maintenance and		common areas	g up	ain	ntling		
dismantling							
A. The road areas of the							
construction site							
1. Access roads to the							
construction site							
2. Parking spaces							
3. Access routes from							
parking to Welfare							
measures							
4. Temporary construction							
site Roads							
5. Permanent routes of							
access for vehicles							
6. Permanent access							
routes for pedestrians							
7. Walkways and stairs							
8. Access roads in buildings							
9. Cleanup/Cleaning							
10. Dewatering and							
drainage							
11. Snow Removal etc.							
12. Winter measures							
13. Lighting of road areas							
14							
B. Welfare areas and							
storage space							

Construction site Areas –	Responsible Contractor	Quality measures	Settin	Maint	Disma	Control procedure	Period
Setup, maintenance and		common areas	g up	ain	ntling		
dismantling							
1. Installation of wagons							
for personnel, construction							
management and							
meetings							
2. Establishment of							
dressing and bathing sheds							
3. Installation of toilet							
sheds							
4. Material Sheds							
5. Storage space for							
material/materials							
6. Temporary Workshops							
7. Containers for sorted							
waste including							
Chemical Waste/emptying							
8. Lighting							
9. Cleaning up in the area							
for the sheds and storage							
space							
10. First aid box							
11							
C. Work areas							
1. Fencing of building							
site/signage							
2. Storage space for							
material/materials							
3. Hedging of holes							

Construction site Areas –	Responsible Contractor	Quality measures	Settin	Maint	Disma	Control procedure	Period
Setup, maintenance and		common areas	g up	ain	ntling		
dismantling							
4. Establishment of							
Balustrades							
5. Fall Protection by							
working on roofs							
6. tidying up in the							
common areas							
7. Winter protection of							
the house and scaffolding							
8. Lighting in common							
work areas							
9. Precautions for the							
work,							
10. Earth works							
11. Particularly dangerous							
work							
D. Technical Aids							
1. Cranes and material							
hoist							
2. Passenger elevators							
3. Scaffolding							
4. Ventilation							
5. Central exhaust for dust							
etc.							
6							
E. Supplies to welfare							
measures and sheds							
1. Water and drain/sewer							

Construction site Areas –	Responsible Contractor	Quality measures	Settin	Maint	Disma	Control procedure	Period
Setup, maintenance and		common areas	g up	ain	ntling		
dismantling							
2. Electricity etc.							
3. Protection of							
cables/hanging up the							
cables							
4. Construction site							
Telephone							
5							
F. Other							
1. Foreclosure/shutoff for							
third parties							
2							

Date: (insert date)

Responsible: (company name and address, CVR /RUT Number, contact name, telephone numbers and E-mail address)

Date Review: (insert date)

Responsible Review: (company name and address, CVR /RUT Number, contact name, telephone numbers and E-mail address)

Guidance to Annex 7:

The person responsible for PSS must describe the relevant common areas with the one who is responsible for setting up, maintaining, dismantling and for which period, including:

- The Traffic areas, welfare areas and storage areas, work areas, technical aids and supplies.
- The coordination and delimitation of all works in common areas, and description of the selected safety measures.
- How a demarcation is carried out in all areas of work where there are special dangerous work activities.
- How the ongoing control is carried out.
- Coordination of emergency and exercise plans

The location, capacity and weather-resistance of traffic and access roads and scaffolding, (weight class, width, Access roads and location) are key safety issues on site.

For construction site welfare measures the following must be described:

- Sheds for Crew, supervisors, construction management and meetings
- Dressing and bathing sheds
- Toilet facilities
- Location of personal Protective equipment

The description of common measures must be submitted for commenting to the relevant persons etc..

Remember that several contractors may not be responsible for the same common measure during the same period.